

MONTHLY STATUS REPORT Date: March 20, 2019	Project Name: Olive Street - Ridge Road Stormwater Improvements MT Project No.: 5797.29 Project Manager: Tiffany McClure Rishel, P.E.
PROJECT COSTS:	
	Current Contract Amount: \$162,830.00
ACTIVITIES CURRENTLY IN PROGRESS:	
<ul style="list-style-type: none"> • Survey Drafting in progress • Early notification posted on project path – 30 day initial comment period started 2/4/2019 	
ACTIVITIES SCHEDULED FOR THE NEXT 2 MONTHS:	
<ul style="list-style-type: none"> • Initial Archeological Testing (by PennDOT) – Scheduled for March • Categorical Exclusion progressing • Preliminary Design • Public Outreach as required for CE 	
CURRENTLY SUBMITTED/UNDER REVIEW:	
<ul style="list-style-type: none"> • Letter of Commitment or Agreement from Media Borough to/with DVRPC to commit to the installation of the drainage facilities associated with the overall project prior to the start of construction for the green infrastructure improvements. On agenda to be signed at January 20, 2019 Council Meeting. 	
UNRESOLVED PROJECT ISSUES REQUIRING RESOLUTION/INFORMATION REQUIRED:	
<ul style="list-style-type: none"> • N/A 	
ACTIVITIES COMPLETED:	
<ul style="list-style-type: none"> • Scoping Field View Meeting – 12/12/2018 • NOITE Letters – 2/13/2019 • CRP SFV Completed – 1/31/2019 • Scoping Field View Form Submitted for Review/Approval – 3/20/2019 • Letter of Commitment Completed • Survey Field Work Completed – 3/2019 	

