



Celebrating 60 Years
1956 - 2016

September 7, 2016

Mr. Jeff Smith, Borough Manager
Borough of Media
Media Borough Government Center
301 North Jackson Street, 2nd Floor
Media, PA 19063

Subject: Status Update, 3rd Street Bridge/Dam Project, Media, Pennsylvania (Schnabel Reference 00151134)

Dear Mr. Smith:

Below is a brief status update related to the above project:

- Schnabel and LDG are finalizing the cost comparison between the bridge and dam options, as required by PennDOT.
- Based on communications with PADEP, breach construction has been delayed and is anticipated to start in December 2016 or January 2017.

If you have any questions regarding our status update, please contact the undersigned at (610) 696-6066.

Sincerely,

SCHNABEL ENGINEERING, LLC

A handwritten signature in blue ink, appearing to read 'John P. Harrison', is written over the printed name and title.

John P. Harrison, PE
Principal

JPH:hcf