

| | |
|--|---|
| <p>MONTHLY STATUS REPORT</p> <p>Date: May 9, 2019</p> | <p>Project Name: Olive Street - Ridge Road Stormwater Improvements MT Project No.: 5797.29</p> <p>Project Manager: Tiffany McClure Rishel, P.E.</p> |
| <p>PROJECT COSTS:</p> | |
| | <p>Current Contract Amount: \$162,830.00</p> |
| <p>ACTIVITIES CURRENTLY IN PROGRESS:</p> | |
| <ul style="list-style-type: none"> • Survey Drafting in progress • Early notification posted on project path – 30 day initial comment period started 2/4/2019 • Safety Submission Plans and Reports • CE in progress | |
| <p>ACTIVITIES SCHEDULED FOR THE NEXT 2 MONTHS:</p> | |
| <ul style="list-style-type: none"> • Initial Archeological Testing (by PennDOT) – Completed no finding 4/2019 • Categorical Exclusion progressing • Preliminary Design ongoing. • Public Outreach as required for CE | |
| <p>CURRENTLY SUBMITTED/UNDER REVIEW:</p> | |
| <ul style="list-style-type: none"> • Letter of Commitment or Agreement from Media Borough to/with DVRPC to commit to the installation of the drainage facilities associated with the overall project prior to the start of construction for the green infrastructure improvements. On agenda to be signed at January 20, 2019 Council Meeting. | |
| <p>UNRESOLVED PROJECT ISSUES REQUIRING RESOLUTION/INFORMATION REQUIRED:</p> | |
| <ul style="list-style-type: none"> • N/A | |
| <p>ACTIVITIES COMPLETED:</p> | |
| <ul style="list-style-type: none"> • Scoping Field View Meeting – 12/12/2018 • NOITE Letters – 2/13/2019 • CRP SFV Completed – 1/31/2019 • Scoping Field View Form Approved – 3/26/2019 • Letter of Commitment Completed • Survey Field Work Completed – 3/2019 • Section 106 Complete, No effect – 4/10/2019 | |

