



July 28, 2015

Mr. Jeff Smith, Borough Manager
Borough of Media
Media Borough Government Center
301 North Jackson Street, 2nd Floor
Media, PA 19063

Subject: Status Update, 3rd Street Bridge/Dam Project, Media, Pennsylvania (Schnabel Reference 00151134)

Dear Mr. Smith:

Below is a brief status update related to the above project:


- By emails dated June 19 and 24, 2015, the PADEP required the three parties (Borough, County, and Swim Club) to agree to revised permit wording and EAP responsibilities by July 17, 2015. The PADEP also warned of possible dam breaching for non-compliance.
- On July 17, the Borough forwarded three documents to Schnabel, who subsequently forwarded them to PADEP. The documents consisted of consent to the revised wording of the permit application, the signed Emergency Action Plan (EAP), and a Council Resolution dated July 16, 2015, detailing the Borough's EAP responsibilities and applicable time limitations.
- LDG revised the TS&L report for the spillway box culvert. Schnabel reviewed and provided comments.
- On July 24, 2015, renderings developed by LDG were forwarded to the Borough. These will be discussed at the August 6 workshop.
- Schnabel coordinated with LDG to locate a construction access road to the downstream toe of slope via the left (east) abutment. It appears several mature trees will need to be removed.
- Schnabel and LDG continue to coordinate regarding various aspects of the design.

**Media Borough
3rd Street Bridge/Dam Project – Status Update**

If you have any questions regarding our status update, please contact the undersigned at (610) 696-6066.

Sincerely,

SCHNABEL ENGINEERING, LLC

A handwritten signature in black ink, appearing to read "John P. Harrison".

John P. Harrison, PE
Principal

JPH:hcf